

FIELD INSPECTION REPORT

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Tuesday, April 13, 2021	Project Contact:	Brian Clauto, Cory Chalmers
Spread G: Craig County Giles County	STA 11353+67 – 11524+16 MVP-CR-258.02 MVP-GI-256	Weather:	Dry

ACTIVE STAGE OF CONSTRUCTION: (Check all that apply)

- Tree Felling
 Clearing/Grubbing
 Grading
 Trenching
 Stringing/Welding
 Lowering/Backfilling
 Final Restoration
 Temp. Stabilization
 Perm. Stabilization
 Dormant

- | | | Yes | No | N/A |
|----|---|-------------------------------------|-------------------------------------|--------------------------|
| 1. | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 2. | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 3. | Areas of offsite sediment deposition observed? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

Comments: Inspected the following resources: S-PP4, S-PP3, S-PP2, S-PP1, W-CD14, S-OO13, S-OO14 and S-KL43.

Ineffective Controls: (*24-Hour Deadline from Notification*)

- STA 11467+50: Slope drain improper installation. Discharges onto fill slope.
- STA 11409+50: Waterbar end-treatment improper installation. CFS outlet higher than waterbar.

Recommended Corrective Action: Maintain and install all controls per the approved PSS&S.

Deadline: Within 24-Hour of Notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: 

Date: Tuesday, April 13, 2021

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Tuesday, April 13, 2021

Figure 1: STA 11467+50 – Slope drain improper installation. Discharge down fill slope.

BRG: 146°SE (T) **LAT:** 37.320873 **LON:** -80.436374 ±16ft **ALT:** 2260ft



Figure 2: STA 11409+50 – Waterbar end-treatment improper installation. CFS outlet higher than waterbar.

BRG: 169°S (T) **LAT:** 37.312151 **LON:** -80.451925 ±16ft **ALT:** 2223ft



Figure 3: Stream S-KL43 – Controls in place and functioning properly.

BRG: 209°SW (T) **LAT:** 37.307598 **LON:** -80.466666 ±164ft **ALT:** 1949ft



Figure 4: Stream S-0014 – Controls in place and functioning properly.

BRG: 182°S (T) **LAT:** 37.318895 **LON:** -80.441035 ±1925ft **ALT:** 2162ft

