

## FIELD INSPECTION REPORT

<b>Project Name:</b>	Mountain Valley Pipeline	<b>Inspector:</b>	Marshall Willis
<b>Inspection Date:</b>	Monday, July 12, 2021	<b>Project Contact:</b>	Brian Clauto, Cory Chalmers
<b>Spread G: Giles County</b>	STA 10708+10 – 10760+00 MVP-GI-241.01	<b>Weather:</b>	Wet

**ACTIVE STAGE OF CONSTRUCTION:** (Check all that apply)

- |   |  |  |  |   |
|---|--|--|--|---|
| <input type="checkbox"/> Tree Felling         | <input type="checkbox"/> Clearing/Grubbing | <input type="checkbox"/> Grading             | <input type="checkbox"/> Trenching           | <input type="checkbox"/> Stringing/Welding  |
| <input type="checkbox"/> Lowering/Backfilling | <input type="checkbox"/> Final Restoration | <input type="checkbox"/> Temp. Stabilization | <input type="checkbox"/> Perm. Stabilization | <input checked="" type="checkbox"/> Dormant |

- |  | Yes                      | No                                  | N/A                      |
|--|--------------------------|-------------------------------------|--------------------------|
| 1. Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans?                                       | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 2. Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 3. Areas of offsite sediment deposition observed?  | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

**Comments:** Inspected the following resources: S-G33, W-Z11 and S-G35.

**Routine Maintenance:** (72-Hour Deadline from Notification)

- STA 10730+30: Waterbar maintenance needed. Sediment accumulation in throat.
- STA 10732+00: Inlet protection maintenance needed.
- STA 10739+50 to 10741+00: Inlet protection maintenance needed.

**Ineffective Controls:** (24-Hour Deadline from Notification)

- STA 10731+94: CFS maintenance needed.
- STA 10755+40: Waterbar does not extend full length of ROW.
- STA 10756+00: Waterbar does not extend full length of ROW.

**Recommended Corrective Action:** Maintain and install all controls per the approved PSS&S.

**Deadline:** Various - See Comments

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

**Inspector Signature:** 

**Date:** Monday, July 12, 2021

## FIELD INSPECTION PHOTO LOG

**Project Name:** Mountain Valley Pipeline

**Date:** Monday, July 12, 2021

**Figure 1: STA 10730+30** – Waterbar maintenance needed.

BRG: 89°E (T) LAT: 37.346839 LON: -80.642443 ±16ft ALT: 2316ft



**Figure 2: STA 10731+94** – CFS maintenance needed.

BRG: 20°N (T) LAT: 37.346726 LON: -80.642009 ±3582ft ALT: 2312ft



**Figure 3: STA 10732+00** – Inlet protection maintenance needed.

BRG: 355°N (T) LAT: 37.346039 LON: -80.640465 ±32ft ALT: 2350ft



**Figure 4: STA 10739+50 to 10741+00** – Inlet protection maintenance needed.

BRG: 213°SW (T) LAT: 37.346008 LON: -80.639455 ±16ft ALT: 2349ft



## FIELD INSPECTION PHOTO LOG

**Project Name:** Mountain Valley Pipeline

**Date:** Monday, July 12, 2021

**Figure 7: STA 10755+40** – Waterbar does not extend full length of the ROW.

BRG: 261°W (T) LAT: 37.344813 LON: -80.634507 ±1702ft ALT: 2174ft



WB does not extend 24hr

10755+40

**Figure 6: STA 10756+00** – Waterbar does not extend full length of the ROW.

BRG: 277°W (T) LAT: 37.344832 LON: -80.634223 ±16ft ALT: 2158ft



WB does not extend 24hr

10756+00