

FIELD INSPECTION REPORT

Project Name:	Mountain Valley Pipeline	Inspector:	Matthew Grant
Inspection Date:	Monday, September 11, 2023	Project Contact:	Brian Clauto
Spread G: Montgomery	AR MN266	Weather:	Wet

ACTIVE STAGE OF CONSTRUCTION: (Check all that apply)

- Tree Felling
 Clearing/Grubbing
 Grading
 Trenching
 Stringing/Welding
 Lowering/Backfilling
 Final Grading
 Temp. Stabilization
 Perm. Stabilization
 Other

- | | Yes | No | N/A |
|--|-------------------------------------|-------------------------------------|--------------------------|
| 1. Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 2. Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 3. Areas of offsite sediment deposition observed? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |

▪ Comments: Inspected the following resources: S-EF22

Routine Maintenance: *(72-Hour Deadline from Notification)*

- N/A


Ineffective Controls: *(24-Hour Deadline from Notification)*

- AR MN 266 requires repair due to rill erosion.
- Multiple areas along AR MN 266 requires CFS maintenance.
- Designated stream S-EF22 was impacted with road gravel approximately 200 feet along AR MN 266 and will require cleaning.

Recommended Corrective Action: Maintain and install all controls per the approved PSS&S.

Deadline: Within 24-Hour of Notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: _____  _____

Date: Monday, September 11, 2023

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Monday, September 11, 2023

Figure 1: Rill erosion along access road MN 266.



Figure 2: Designated stream S-EF22 along was impacted with gravel.



Figure 3: Designated stream S-EF22 along was impacted with gravel.



Figure 4: CFS requires cleaning/ maintenance along AR MN 266.

