

# FIELD INSPECTION REPORT

<b>Project Name:</b>	Mountain Valley Pipeline	<b>Inspector:</b>	Matthew Grant
<b>Inspection Date:</b>	Wednesday, February 24, 2021	<b>Project Contact:</b>	Brian Clauto
<b>Spread G: Giles</b>	ST11470-11353+94 AR-GI 256	<b>Weather:</b>	Dry

**ACTIVE STAGE OF CONSTRUCTION:** (Check all that apply)

- Tree Felling     
  Clearing/Grubbing     
  Grading     
  Trenching     
  Stringing/Welding  
 Lowering/Backfilling     
  Final Grading     
  Temp. Stabilization     
  Perm. Stabilization     
 Dormant

	Yes	No	N/A
1. Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
3. Areas of offsite sediment deposition observed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>

- Comments: Inspected the following resources: S-0013, S-0014, S-KL43
- ECD's were in place and functioning at the designated crossings.

**Routine Maintenance:** (72-Hour Deadline from Notification)

- N/A


**Ineffective Controls:** (24-Hour Deadline from Notification)

- St11426 sump is at clean out level and requires maintenance
- St11358 multiple CFS's require cleanout and rill repair

**Recommended Corrective Action:** Maintain and install all controls per the approved PSS&S.

**Deadline:** Within 24-Hour of Notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

**Inspector Signature:** \_\_\_\_\_  \_\_\_\_\_

**Date:** Wednesday, February 24, 2021

# FIELD INSPECTION PHOTO LOG

**Project Name:** Mountain Valley Pipeline

**Date:** Wednesday, February 24, 2021

**Figure 1:** Near St11358 multiple CFS and rill erosion require repair.



**Figure 2:** St11426 sump is at clean out level and requires maintenance.



**Figure 3:** Designated stream S-KL43, ECD's are in place.



**Figure 4:** Designated stream S-0013, ECD's are in place.

