

## FIELD INSPECTION

FIELD INSPECTION			
Project Name:	Mountain Valley Pipeline	Inspector:	Matthew Grant
Inspection Date:	Tuesday, September 3, 2019	Project Contact:	Brian Clauto
Spread: Montgomery County AR 266 MP225 MP223-224 Giles County AR256.02 MP217.1-215.7	Spread G	Weather (Wet/Dry/Rain):	Dry
STAGE OF CONSTRUCTION: (Check all that apply)			
Clearing Rough Grading Trench Excavation Pipe Assembly, Testing & Inst			Pipe Assembly, Testing & Installation
☐ Backfilling and Grade Restoration ☐ Final Grading & Stabilization ☐ Other: <u>Dormant</u>			
Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans?  Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications?			
Comments: Inspected designated streams included: S-0012, S-0013, S-0014 ECD's inspected were in place at designated stream crossings. MP 216.4 waddle and P1 fence have holes and require maintenance Check dams at AR 266 are at a capacity that require maintenance  Recommend Corrective Action: Maintain and install all controls per the approved plan and specs			

## **Deadline:** Within 24hr notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: \_\_\_ Date: 10-9-19



## FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline Date: Tuesday, September 3, 2019

Fig. 1 AR266 check dam is at capacity for maintenance



Fig. 2 AR266 check dam is at capacity for maintenance



Fig. 3 MP216.4 waddle has a hole



Fig. 4 MP216.4 P1 fence had a hole

