

COMPREHENSIVE PIPELINE INSPECTION REPORT

| Inspection Date: Wednesday, August 22, 2018 Project Contact: Brian Clauto Spread: Locations inspected include: AR G-I234, ATW 339A, AR 241.01, St#10838 MP205, St#11328 MP 214 STAGE OF CONSTRUCTION: (Check all that apply) | Testing & Installation | | | | | | | | |
|---|------------------------|--|--|--|--|--|--|--|--|
| inspected include: AR G-I234, ATW 339A, AR 241.01, St#10838 MP205, Weather (Wet/Dry/Rain): Wet | - | | | | | | | | |
| STAGE OF CONSTRUCTION: (Check all that apply) | - | | | | | | | | |
| | - | | | | | | | | |
| ☐ Clearing ☐ Rough Grading ☐ Trench Excavation ☐ Pipe Assembly, T | - | | | | | | | | |
| Backfilling and Grade Restoration Final Grading & Stabilization Other: <u>stabilization</u> | | | | | | | | | |
| | | | | | | | | | |
| SWPPP AMENDMENTS, MODIFICATIONS AND UPDATES Yes No N/A Reviewed during re-inspe | | | | | | | | | |
| Is the SWPPP being amended whenever there is a change in the design, construction, operation, or maintenance that has a significant effect on the discharge of pollutants to surface waters? (Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, pp. 5, 6). | | | | | | | | | |
| Has the SWPPP been amended if inspections or investigations by the operator's qualified personnel or by state or federal officials find that existing control measures are ineffective in minimizing pollutants in discharges? (Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, pp. 5, 6). | | | | | | | | | |
| Have there been updates to the SWPPP when any modifications to its implementation have occurred, including a record of dates when major grading activities occur, construction activities temporarily or permanently cease on a portion of the site or stabilization measures are initiated? (Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 5). | | | | | | | | | |
| Is there documentation in the SWPPP of replaced or modified controls? (Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 5). | | | | | | | | | |
| Has the SWPPP been updated to indicate areas that have reached final stabilization? (Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 5). | | | | | | | | | |
| INSPECTIONS AND CORRECTIVE ACTIONS Yes No N/A Reviewed during re-inspe | | | | | | | | | |
| Have inspections required by the SWPPP been conducted at the required frequency, including a modified frequency for impaired water(s), approved TMDL(s), and exceptional waters when applicable? (Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, pp. 4, 5, 6). | | | | | | | | | |
| 7 Are inspection reports completed and appropriately signed? (Va. Code §62.1- 44.15:31) (MVP Standards & Specifications for VA, pp. 5, 6). | | | | | | | | | |
| Are corrective actions taken consistent with the requirements of the approved Annual Standards and Specifications? (Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, pp. 3, 5). | with the required time | | | | | | | | |
| ESC AND SWM PLAN IMPLEMENTATION Yes No N/A Reviewed during re-inspe | | | | | | | | | |
| Is the specified sequencing of the project being implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? (Va. Code §62. 1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC25-870-54.B and C). | | | | | | | | | |



| 10 | Is topsoil segregation being carried out in accordance with the SWPPP? (Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, pp. 10, 11). | \boxtimes | | | |
|----|--|-------------|-------------|-------------|---|
| 11 | Have all denuded areas requiring temporary or permanent stabilization been stabilized within 7 days, and have stabilization requirements for impaired waters, approved TMDL(s), pollutants of concern and exceptional waters, when applicable, been met? (Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC25-870-54.B) (9VAC 25-840-40.1). | \boxtimes | | | |
| 12 | Are soil stockpiles adequately stabilized with seeding and/or protected with sediment trapping measures? (Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC 25-840-40.2). | | \boxtimes | | Stockpile observed near AR G-I234 is not adequately protected / stabilized. |
| 13 | Has a permanent vegetative cover has been established that is uniform, mature enough to survive and will inhibit erosion? (Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, pp. 1, 15, 16) (9VAC 25-840-40.3). | | | \boxtimes | |
| 14 | Have sediment trapping facilities been constructed as the first step in land disturbance activities? (Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC 25-840-40.4). | | | \boxtimes | |
| 15 | Have earthen structures been stabilized immediately after installation? (Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC 25-840-40.5). | \boxtimes | | | |
| 16 | Are sediment traps and basins installed in accordance with MS-6 and the approved plan? (Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC 25-840-40.6). | | | \boxtimes | |
| 17 | Are finished cut and fill slopes adequately stabilized to prevent or correct excessive erosion? (Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC 25-840-40.7). | | | \boxtimes | |
| 18 | Is concentrated runoff flowing down cut or fill slopes contained in an adequate permanent or temporary structure? (Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC 25-840-40.8). | \boxtimes | | | |
| 19 | Is adequate drainage or other protection provided for water seeps? (Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC 25-840-40.9). | | | \boxtimes | |
| 20 | Do all operational storm sewer inlets have adequate inlet protection? (Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC 25-840-40.10). | | | \boxtimes | |
| 21 | Are stormwater conveyance channels adequately stabilized with channel lining and/or outlet protection? (Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC 25-840-40.11). | | \boxtimes | | Observed channel near AR G-I234 is not adequately stabilized. |
| 22 | Is in-stream construction conducted using measures to minimize channel damage? (Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC 25-840-40.12). | | | \boxtimes | |
| 23 | Are temporary stream crossings of non-erodible material installed where applicable? (Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC 25-840-40.13). | | | | |
| 24 | Is necessary restabilization of in-stream construction complete? (Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC 25-840-40.15). | | | \boxtimes | |
| 25 | Are utility trench operations conducted and stabilized in accordance with MS-16? (Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC 25-840-40.16). | \boxtimes | | | |
| 26 | Are soil and mud kept off paved or public roads to minimize the transport of sediment? (Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC 25-840-40.17). | \boxtimes | | | |
| 27 | Have all temporary control structures that are no longer needed been removed and disturbed soil resulting from their removal permanently stabilized? Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC 25-840-40.18). | | | \boxtimes | |



| 28 | Are properties and waterways downstream from development adequately protected from erosion, sediment and damage in accordance with the standards and criteria specified by 9VAC25-840.19(a-n)? Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC 25-840-40.19). | | \boxtimes | | Observed stream designated as S-Q14 has been impacted by sediment. |
|----|--|-------------|-------------|-------------|--|
| 29 | Are all E&S control measures and systems being inspected, maintained and repaired as necessary to ensure functionality? Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC 25-840-60.A). | | \boxtimes | | Observed erosion at designated access road AR-241.04. |
| 30 | Are permanent control measures included in the SWPPP in place? Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC 25-840-54.C). | | | | |
| | POLLUTION PREVENTION PLAN IMPLEMENTATION | Yes | No | N/A | Reviewed during re-inspection? ☐Yes ☐No Location / Description |
| 31 | Are chemicals, fertilizers, pesticides and other potential pollutants being properly stored (e.g., under cover or within secondary containment) and handled? Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC25-870-54.D). | | | | |
| 32 | Are construction products, materials, and wastes being properly stored, handled, and disposed of? Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC25-870-54.D). | \boxtimes | | | |
| 33 | Is trash and debris being controlled and properly disposed of? Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC25- 870-54.D). | \boxtimes | | | |
| 34 | Are measures in place to prevent discharge of spills or leaks from fueling, operation or storage of vehicles, motors and other mechanical equipment? Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC25-870-54.D). | \boxtimes | | | |
| 35 | Have spills, leaks, or stains (e.g., from hydraulic hoses, vehicle/equipment maintenance and fueling operations, etc.) been cleaned up in accordance with the pollution prevention plan? Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC25-870-54.D). | | | | |
| 36 | Are chemicals, soaps, solvents, and wash water from construction materials or vehicle washing (e.g., form release oils and curing compounds from hand tools) prevented from leaving the site or properly treated prior to discharge? Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC25-870-54.D). | \boxtimes | | | |
| 37 | Is concrete wash-out water being directed into a properly installed and maintained leak-proof container or leak-proof settling basin? Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC25-870-54.D). | | | \boxtimes | |
| 38 | Are all unauthorized non-stormwater discharges prevented from leaving the site, including untreated hydrostatic testing water? Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, pp. 1, 13) (9VAC25-870.54.D) | \boxtimes | | | |



PIPELINE INSPECTION REPORT REQUEST FOR CORRECTIVE ACTION

Project Name: ___Mountain Valley Pipeline Date: Wednesday, August 22, 2018

| | | П | |
|----------------------------|---|---|--|
| Location or Checklist # | Regulatory Citation/Legal requirement ¹ | | Observation/Recommended Corrective Action |
| 8 | (Va. Code §62.1- 44.15:31) (MVP Standards & Specifications for VA, pp. 3, 5) | | Observation: Corrective actions not taken with the required time frame. Recommended Corrective Action: Conduct corrective actions within required time frame. |
| 12 | (Va. Code §62.1- 44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC 25-840-40.2) | | Observation: Stockpile near AR G-I234 is not adequately protected / stabilized. Recommended Corrective Action: Protect / stabilize all stockpiles per the approved plan. |
| 21 | (Va. Code §62.1- 44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC 25-840-40.11) | | Observation: Channel near AR G-I234 is not adequately stabilized. Recommended Corrective Action: Stabilize channel near AR G-I234. |
| 28 | Va. Code §62.1- 44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC 25-840-40.19). | | Observation: Sediment has been released into designated stream S-Q 14 and designated stream SN-12 Recommended Corrective Action: Remove sediment per DEQ approval and install all controls per the approved plan. |
| 29 | Va. Code §62.1- 44.15:31) (MVP Standards & Specifications for VA, p. 1) (9VAC 25-840-60.A). | | Observation: Designated access road AR 241.01 is showing signs of erosion. Recommended Corrective Action: Maintain all controls per the approved plan. |

| Comments. | | |
|-----------|--|--|
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |

Recommended Corrective Action Deadline: _Within the 24 hrs of notification._____

¹ Refers to applicable regulation found in the most recent publication of the State Water Control Law (Va. Code § 62.1-44.2 et seq.), Virginia Erosion and Sediment Control Regulations (9VAC25-840), the Virginia Stormwater Management Program (VSMP) Regulations (9VAC25-870), or the General Permit for Discharges of Stormwater from Construction Activities (9VAC25-880).



Targeted Re-Inspection Date: _TBD_____

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature:_____ Date: ___9-4-18_____

PIPELINE INSPECTION PHOTO LOG

Project Name: <u>Mountain Valley Pipeline</u> Date:Wednesday, August 22, 2018

Fig. 1
AR G-I234 conveyance channel, inadequate stabilization



Fig. 2
Designated stream S-Q14, sediment observed in stream



Fig. 3 Stockpile near AR G-I234, not protected / stabilized



Fig. 4
Designated access road AR 241.01, observed erosion in curve

