

FIELD INSPECTION

Project Name:	Mountain Valley Pipeline	Inspector:	Matthew Grant
Inspection Date:	Thursday, June 27, 2019	Project Contact:	Brian Clauto
Spread: Giles County MP207-208 AR244 St11023-10964	Spread G	Weather (Wet/Dry/Rain):	Dry

STAGE OF CONSTRUCTION: (Check all that apply)

- ☐ Clearing

☐ Rough Grading

☐ Trench Excavation

☐ Pipe Assembly, Testing & Installation

☐ Backfilling and Grade Restoration

☐ Final Grading & Stabilization

☒ Other: Dormant

- | | | Yes | No | N/A |
|---|---|-------------------------------------|-------------------------------------|--------------------------|
| 1 | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 2 | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 3 | Areas of offsite sediment deposition were observed? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

Comments:

- Designated streams inspected included: S-R5, S-IJ18. ECD controls were in place at crossings.
- St11014+00 rill erosion has occurred and waterbar has sediment build up in flow path.
- St11014+00 waterbar flow path requires maintenance
- MP207.9 waddle at bridge requires maintenance
- St10964 sump requires maintenance

Recommended Corrective Action: Maintain all controls per the approved plan and specs

Deadline: Within 24hr notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: Matthew Grant Date: 7/22/19

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Thursday, June 27, 2019

- Fig. 1. St11014+00 rill erosion has occurred



- Fig. 2. St11014+00 waterbar flow path requires maintenance



- Fig. 3. MP207.9 waddle at bridge requires maintenance.



- Fig. 4. St10964 sump requires maintenance

