

FIELD INSPECTION REPORT

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Wednesday, April 28, 2021	Project Contact:	Brian Clauto, Cory Chalmers
Spread G: Giles County	STA 10819+00 – 10859+34 MVP-GI-241.03	Weather:	Dry

ACTIVE STAGE OF CONSTRUCTION: (Check all that apply)

- Tree Felling
 Clearing/Grubbing
 Grading
 Trenching
 Stringing/Welding
 Lowering/Backfilling
 Final Restoration
 Temp. Stabilization
 Perm. Stabilization
 Dormant

- | | Yes | No | N/A |
|--|-------------------------------------|-------------------------------------|--------------------------|
| 1. Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 2. Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 3. Areas of offsite sediment deposition observed? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

Comments: Inspected the following resources: S-YZ1, S-A34 and S-A33.

Ineffective Controls: (24-Hour Deadline from Notification)

- STA 10839+00: Temp. topsoil waterbar does not have end-treatment.
- STA 10840+70: Temp. topsoil waterbar does not have end-treatment.

Recommended Corrective Action: Maintain and install all controls per the approved PSS&S.

Deadline: Within 24-Hour of Notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: 

Date: **Wednesday, April 28, 2021**

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Wednesday, April 28, 2021

Figure 1: STA 10822+00 – Controls in place and functioning properly.

BRG: 305°NW (T) **LAT:** 37.339871 **LON:** -80.613778 ±98ft **ALT:** 2374ft



10822

Figure 2: STA 10839+00 – Temp. topsoil WB does not have end-treatment.

BRG: 126°SE (T) **LAT:** 37.340445 **LON:** -80.609822 ±16ft **ALT:** 2574ft



Topsoil WB missing ET

10839

Figure 3: STA 10840+70 – Temp. topsoil WB does not have end-treatment.

BRG: 109°E (T) **LAT:** 37.339724 **LON:** -80.609891 ±32ft **ALT:** 2414ft



Topsoil WB missing ET

10840+70

Figure 4: Streams S-A33 and S-A34 – Controls in place and functioning properly.

BRG: 308°NW (T) **LAT:** 37.337736 **LON:** -80.605453 ±98ft **ALT:** 2299ft



S-A33/34

